

FOR OFFICIAL USE ONLY / SOURCE SELECTION INFORMATION - SEE FAR 2.101, 3.104, AND 42.1503

CONTRACTOR PERFORMANCE ASSESSMENT REPORT (CPAR)**Construction****Name/Address of Contractor:**

Company Name: WYCLIFFE ENTERPRISES, INC.

Division Name:

Street Address: 47 E SOUTH ST STE 201

City: FREDERICK

State/Province: MD Zip Code: 217015617

Country: USA

CAGE Code: 304A3

DUNS Number: 166754726

PSC: Y1JZ NAICS Code: 236220

Evaluation Type: Interim**Contract Percent Complete:** 75**Period of Performance Being Assessed:** 08/09/2016 - 07/21/2017**Contract Number:** W91ZLK13D0030 0034 **Business Sector & Sub-Sector:** Construction**Contracting Office:** W6QK ACC-APG DIR **Contracting Officer:** RENAE MCHENRY **Phone Number:** 443-861-4753**Location of Work:**

Various Locations on Aberdeen Proving Ground North and South, Maryland

Award Date: 08/16/2016 **Effective Date:** 08/09/2016**Completion Date:** 07/21/2017 **Estimated/Actual Completion Date:** 09/30/2017**Total Dollar Value:** \$793,211 **Current Contract Dollar Value:** \$793,211**Complexity:** Medium **Termination Type:** None**Competition Type:** Full and Open Competition after Exclusion of Sources **Contract Type:** Firm Fixed Price**Key Subcontractors and Effort Performed:****DUNS:****Effort:****DUNS:****Effort:****DUNS:****Effort:****Project Number:** W91ZLK13D0030**Project Title:**

AST Removal/Replacement Post wide

Contract Effort Description:

Contractor requested time extension.

Small Business Subcontracting:

Does this contract include a subcontracting plan? No

Date of last Individual Subcontracting Report (ISR) / Summary Subcontracting Report (SSR): N/A

Evaluation Areas**Past Rating****Rating**

Quality:

N/A

Satisfactory

Schedule:

N/A

Satisfactory

Cost Control:

N/A

N/A

FOR OFFICIAL USE ONLY

FOR OFFICIAL USE ONLY / SOURCE SELECTION INFORMATION - SEE FAR 2.101, 3.104, AND 42.1503

Management:	N/A	Satisfactory
Small Business Subcontracting:	N/A	N/A
Regulatory Compliance:	N/A	Satisfactory
Other Areas:		
(1) :		N/A
(2) :		N/A
(3) :		N/A

Variance (Contract to Date):

Current Cost Variance (%): Variance at Completion (%):

Current Schedule Variance (%):

Assessing Official Comments:

ADDITIONAL/OTHER: Access to various sites and weather delays have contributed to a delay in schedule. Contractor is working task order and only one change in scope modification has been issued.

RECOMMENDATION:

Given what I know today about the contractor's ability to perform in accordance with this contract or order's most significant requirements, I would recommend them for similar requirements in the future.

Name and Title of Assessing Official:

Name: MARC DEVECCHIO

Title: Program Contract Specialist

Organization: DPW

Phone Number: 410-278-8767 Email Address: marc.a.devecchio.civ@mail.mil

Date: 08/01/2017

Contractor Comments:

ADDITIONAL/OTHER: The evaluation was delivered/received by the contractor on 08/01/2017. The contractor neither signed nor offered comment in response to this evaluation.

Name and Title of Contractor Representative:

Name:

Title:

Phone Number: Email Address:

Date: 10/02/2017

Review by Reviewing Official:

Review by Reviewing Official not required.

Name and Title of Reviewing Official:

Name:

Title:

Organization:

Phone Number: Email Address:

Date:

FOR OFFICIAL USE ONLY

FOR OFFICIAL USE ONLY / SOURCE SELECTION INFORMATION - SEE FAR 2.101, 3.104, AND 42.1503

FOR OFFICIAL USE ONLY